BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Enganging labour and tractor for Emergency work in Chowdeshwari ward no -02 of yelahanka Sub Division.
2	Sanctioned Estimate No. And Date	CE RNO: 47/22-23 Dt: 8/8/2022
3	Name of the Contractor	Sri B P Mahesh (Sri Sai Manjunatha Enterprises)
4	Time Stipulated for Completion of work	365 days.
5	Date of Commencement	Dt. 08/09/2022
6	Date of Completion:	Dt 06/09/2023.
7	Measurment Recorded	—
	M.B No	5864 -
	Page No	586389 to 586392.
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	Ramasanjeevaiah -
	2) Asst. Engineer	Narasimaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 1598859/-	Rs 1597483/-	—	1374/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeevaiah

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಿಭಾಗ